



GOVERNMENT OF PAKISTAN
Prime Minister's Secretariat (Public)
Earthquake Reconstruction and Rehabilitation Authority (ERRA)
Islamabad



Reconstruction Portfolio

All Projects

District	Total Projects	Completed		Under Construction		Yet to be Started	
		#s	%	#s	%	#s	%
Grand Total:	14,704	10,544	71.71 %	2,520	17.14 %	1,640	11.15 %
KPK	6,962	5,168	74.23 %	1,061	15.24 %	733	10.53 %
ABBOTTABAD	1,254	992	79.11 %	233	18.58 %	29	2.31 %
BATTAGRAM	1,313	1,061	80.81 %	160	12.19 %	92	7.01 %
KOHISTAN	792	291	36.74 %	168	21.21 %	333	42.05 %
MANSEHRA	2,755	2,206	80.07 %	325	11.80 %	224	8.13 %
SHANGLA	848	618	72.88 %	175	20.64 %	55	6.49 %
AJ&K	7,742	5,376	69.44 %	1,459	18.85 %	907	11.72 %
BAGH	1,984	1,321	66.58 %	347	17.49 %	316	15.93 %
MUZAFFARABAD	4,087	2,958	72.38 %	697	17.05 %	432	10.57 %
NEELUM	404	239	59.16 %	93	23.02 %	72	17.82 %
POONCH	1,230	833	67.72 %	310	25.20 %	87	7.07 %
SUDHNOTI	37	25	67.57 %	12	32.43 %	0	0.00 %