



**GOVERNMENT OF PAKISTAN**  
**Prime Minister's Secretariat (Public)**  
**Earthquake Reconstruction and Rehabilitation Authority (ERRA)**  
Islamabad



**Reconstruction Portfolio**

**All Projects**

District	Total Projects	Completed		Under Construction		Yet to be Started	
		#s	%	#s	%	#s	%
<b>Grand Total:</b>	<b>14,705</b>	<b>10,267</b>	<b>69.82 %</b>	<b>2,793</b>	<b>18.99 %</b>	<b>1,645</b>	<b>11.19 %</b>
<b>KPK</b>	<b>6,963</b>	<b>5,011</b>	<b>71.97 %</b>	<b>1,219</b>	<b>17.51 %</b>	<b>733</b>	<b>10.53 %</b>
ABBOTTABAD	1,254	946	75.44 %	279	22.25 %	29	2.31 %
BATTAGRAM	1,313	1,046	79.66 %	175	13.33 %	92	7.01 %
KOHISTAN	792	283	35.73 %	176	22.22 %	333	42.05 %
MANSEHRA	2,755	2,136	77.53 %	395	14.34 %	224	8.13 %
SHANGLA	849	600	70.67 %	194	22.85 %	55	6.48 %
<b>AJ&amp;K</b>	<b>7,742</b>	<b>5,256</b>	<b>67.89 %</b>	<b>1,574</b>	<b>20.33 %</b>	<b>912</b>	<b>11.78 %</b>
BAGH	1,984	1,283	64.67 %	384	19.35 %	317	15.98 %
MUZAFFARABAD	4,087	2,925	71.57 %	728	17.81 %	434	10.62 %
NEELUM	404	226	55.94 %	106	26.24 %	72	17.82 %
POONCH	1,230	799	64.96 %	343	27.89 %	88	7.15 %
SUDHNOTI	37	23	62.16 %	13	35.14 %	1	2.70 %